# 2012 Smart Grid Program Peer Review Meeting

DE-OE0000220
LIPA Long Island Smart Energy Corridor
Ming Mui and Sunil Katwala
June 8, 2012

## **LIPA Long Island Smart Energy Corridor**

#### **Objective**

#### **Smart Energy Corridor will:**

- (1) Validate Smart Grid technologies;
- (2) Quantify Smart Grid costs and benefits;
- (3) Validate Smart Grid applications at a scale that can be readily adapted and replicated in individual homes and businesses.

#### Life-cycle Funding (\$K)

#### Fiscal Years 2010 to 2015

DOE Funding \$ 12,496K Total Project Cost \$ 25,293K\*



#### **Technical Scope**

- Demonstrate Technology (DA, Sub Auto, AMI, DLC)
- Marketing (TOU Rates, Webtools, Visualization)
- Cyber Security (Vulneribility Testing & Hardening)
- Reliability (Phase Bal, Volt Opt, Load Forecasting)
- Public Outreach (Resi / Comm Models)
- Job Creation (Cirricula Develop & Training)

<sup>\*</sup> Additional funding from LIPA and SUNY Research Foundation

## **Project Targets**

• Technology: Provide open platform integrated end to end solution

• Marketing: Technology adoption and behavior/consumption change

• Cyber Security: Identify and mitigate risks to systems and stakeholders


• Reliability: Strategies and reactions to reduce outages and shorten durations

• Outreach: Educate and excite public on realizable benefits through Smart Grid

• Job Creation: Develop and sustain green skills and jobs in the community

Sources of Funding:			
	Federal Share	Participant Share	Total
Long Island Power Authority	\$5,231,220	\$5,530,966	\$10,762,186
Stony Brook University	\$2,822,638	\$2,822,787	\$5,645,426
Farmingdale State College	<u>\$4,442,189</u>	<u>\$4,444,000</u>	\$8,886,189
Total	\$12,496,047	\$12,797,754	\$25,293,801

# **Technical Approach**



# **Technical Approach**

- Marketing
  - Customer engagement / Info Hotline
  - Opt out policy
  - Baselines and control groups
  - New TOU rate design
  - Portal/IHD/Visualization
  - Customer Research
    - Baseline data
    - Control and Test groups
      - Phone survey on SG communications (6/2012)
      - On-line customer profile survey (1/2013)
      - On-line satisfaction with IHD and web (1/2013)
      - Satisfaction focus groups (11/2013)

## **Milestones and Status - 2011**

High-Level Task	Milestone Date	Status
PMH/ASU Order Complete	01/21/2011	Completed - 01/24/2011
Finalize and Submit Metrics and Benefits Reporting Plan	03/15/2011	Completed - 03/15/2011
OMS Hardware/Software Ordered	04/04/2011	Completed - 08/26/2011
Place order for RTU's (long lead item)	04/06/2011	Completed - 04/19/2011
Virtual Smart Grid Infrastructure Facility	07/01/2011	<b>Completed - 11/01/2011</b>
PMH/ASUs Received	07/25/2011	<b>Completed - 07/29/2011</b>
OMS Hardware/Software Received	08/01/2011	<b>Completed - 08/26/2011</b>
Smart Grid Testing/Validation Node	08/02/2011	<b>Completed - 09/01/2011</b>
Order AMI Meters	08/11/2011	<b>Completed - 12/07/2011</b>
All Retrofit Materials Ordered (Phased)	10/04/2011	<b>Completed - 09/30/2011</b>
Order of Capacitor Controllers Complete	10/18/2011	<b>Completed - 03/30/2012</b>
Receipt of AMI Meters	12/15/2011	<b>Completed - 12/22/2011</b>
<b>Installation of Smart Switches Complete</b>	12/30/2011	<b>Completed - 12/29/2011</b>
Select AMI Customers	02/21/2012	<b>Completed - 12/01/2011</b>
Create Cybersecurity Test Lab	01/01/2013	<b>Completed - 11/01/2011</b>

### **Milestones and Status - 2012**

High-Level Task	Milestone Date	Status
Controllers Received	03/02/2012	On Order
RTU Retrofits Complete	04/15/2012	<b>Completed</b> – 05/11/2012
500 AMI Meters Installed	05/31/2012	<b>Completed</b> – 04/02/2012
Field Inventory Control System	07/25/2012	TBD
<b>Software for Feeder Load and Reactive Modeling</b>	07/30/2012	On Track
Campus-wide energy management system complete	08/31/2012	On Track
<b>Communications Interface Integration Complete</b>	09/18/2012	On Track
OMS Hardware/Software Installation Complete	10/03/2012	<b>Modified Scope</b>
<b>Installation of Controllers Complete</b>	11/01/2012	On Track
Installation of web tools for AMI Customers Complete	12/11/2012	On Track
Installation and integration of distributed energy (solar) to residential demonstration unit complete	12/03/2012	On Track
Installation of solar thermal hot water equipment complete	12/03/2012	On Track
Installation of 6 Additional Smart Switches	12/31/2012	On Track
<b>Installation of 26 Additional Capacitor Controllers</b>	12/31/2012	On Track
Installation of 1,855 Additional AMI Meters	12/31/2012	On Track – 1,210 Installed
Installation of PV Solar Panel Installations at each Substation	12/31/2012	On Track


### Milestones and Status 2013 - 2015

High-Level Task	Milestone Date	Status
<b>Decision Support Software for Optimization Modeling</b>	01/31/2013	On Track
Develop Higher Learning Curriculums and Public Outreach Pgm	02/01/2013	On Track
Complete Installation of Solar PV Parking Lot and PHEV Charging	02/01/2013	On Track
Complete Installation of Residential Systems	02/01/2013	On Track
Complete Installation of residential wind turbine	02/01/2013	On Track
Smart louvers installation and integration complete	02/01/2013	On Track
Commercial demonstration model complete	02/01/2013	On Track
Residential demonstration model complete	02/01/2013	On Track
Develop Higher Learning Curriculums and Public Outreach Pgm	02/01/2013	On Track
Installation of HAN Devices Complete	02/04/2013	On Track
Automated Billing for AMI Customers Complete	02/04/2013	On Track
Report: Security Test Results	11/01/2013	On Track
Report: Tech Controls Prevent/Address Cyber Attacks	11/01/2013	On Track
AMI Marketing Complete	12/03/2013	On Track
Report: NIST-Consistent Guidelines, Criteria & Test Suite	10/28/2014	On Track
Test User Interface & Visualization	12/31/2014	On Track
Benchmark Advanced Modeling and Load Forecasting Software	12/31/2014	On Track
Deliver Training	02/04/2015	On Track
Execute Public Outreach Program	02/04/2015	On Track
Execute Cybersecurity Testing and Validation	02/04/2015	On Track
<b>Develop Visualization Tools for Customer Interaction</b>	02/04/2015	On Track
Develop Enhanced Modeling and Load Forecasting	02/04/2015	On Track
Deliver Training	02/04/2015	On Track
Commercialize New Technologies	02/04/2015	On Track

# Significance and Impact

- Improve service reliability
  - Automatic outage detection and notification
  - Customer specific restoration confirmation
  - Enhanced circuit diagnostics and trouble-shooting
  - Intelligent circuit switching and routing
  - Reduce outage frequency and duration
- Customer usage information tools
  - Web Portal
  - In Home Display
- Better understanding and managing energy consumption, conservation efforts, costs, and carbon footprint
- Knowledge that allows switching to alternative time of use rates to save money
- Convenience of meter reads without a visit from the meter reader
- Allows easy integration of green technologies such as:
  - Solar
  - Electric Vehicles
  - Wind

## **Interactions & Collaborations**



#### **Contact Information**

#### Ming Mui, Manager, Customer Technology & Policies

333 Earle Ovington Blvd Uniondale, NY 11553

mmui@lipower.org

Desk: 516-222-7700 Cell: 516-817-3872

#### Sunil Katwala, Manager, Smart Grid

175 E. Old Country Road Hicksville, NY 11801

sunil.katwala@nationalgrid.com

Desk: 516-545-5366 Cell: 516-946-3556