Demonstration of Modular Energy Storage in the Northwest

Patrick Balducci

Pacific Northwest National Laboratory

OE Energy Storage Systems Program Review

September 19th, 2014



Energy storage for local demand management

Project objective: Analyze and demonstrate the benefits of electrical energy storage on the distribution grid

Situation



 25MVa transformers at radial substations at Murden Cove and Winslow operate at or above target load

Requirements

- Multiple hours of capacity required
- Small footprint to fit within a substation
- Year-round operation capabilities
- Flexibility to perform multiple applications (e.g., balancing svcs., islanding)

Novel technical solution



 Containerized, electrochemical energy storage with a 2nd generation flow battery technology



Project schedule



Phase 1: Value assessment

Phase 2: Implementation

SG 0.5 Sept '13 SG 1.0 SG 1.5 May '14 Sept '14

Phase 3:
Monitor, revise value assessment & report

SG 2.0 Sept '15

- Core tasks
- Vet control strategy
- Make economic case
- Develop pilot plan
- Build and commission
- Project development
- Test planning

- Operate and test
- Assess value creation
- Share lessons

Deliverable

- ✓ Final Phase 1 report
- ✓ 3rd party test report
- ✓ "Go/ no-go"

- ✓ Permits
- ✓ Purchase Order
- ✓ Site plans & specifications
- ✓ Test plans
- Training materials & guides
- Test reports

- Test program
- Monitoring reports
- Final report

✓ indicates deliverable is complete



Meaningful accomplishments to date

Complete In progress

Stage gates 0.5 & 1.0

Key elements

Milestones

- ✓ Positive economic case
- √ Successful 3rd party test
- √ Final report & EESAT presentation
- ✓ Sandia test

Control strategy

- ✓ Created storage evaluation tool
- ✓ Vetted control strategy with experts

- **PSE** internal buy-in
- ✓ Approval at C-level

- ✓ Budget approval
- ✓ Purchase Order

Interconnection

Community

outreach


- ✓ System specifications
- Complete
 - ✓ System impact study
 - Facilities study
- ✓ City Planning and permitting
- ✓ Support of Fire Department
- City council support
- ✓ Local stakeholder engagement

- ✓ Application submission
- Study completion
- ✓ Planning meeting
- ✓ FD and Fire council. meetings
- City council meeting

NATIONAL LABORATORY


Positive economics and additional benefits

Present value of storage benefits/costs \$M, USD




- Regardless of capacity assumption economics "pencil out"
- Additional "difficult to quantify" value in
 - Knowledge transfer
 - Institutional know-how
 - Public awareness

Storage evaluation tool can be applied broadly



24-hour energy storage schedule for Bainbridge Island



Team has made marked progress toward completion of several near-term deliverables

Category Accomplishments for review criteria at SG2.0 Build of EnergyPod® 1 and PowerBox containers End-of-line test of EnergyCells **Manufacturing** EnergyPod® operation and installation manual outline drafted System impact study complete Interconnection Facilities study in progress Final site and civil designs **Siting and Civil** Contractor(s) selected Work on site scheduled or started Completed Factory, Site, Field testing plans **Testing** Site selected and test plan prepared for 3rd party offsite EnergyPod® 1 & PowerBox test Demonstration of remote EnergyCell hardware control with Controls and Communication 1Energy communications infrastructure

The first turnkey EnergyPod® container has arrived at Primus







Deliverables support holistic tech transfer

Project team goal: Enable reproducibility and continuous process of improvement in energy storage deployment through effective tech transfer

Reports



transfer to ...

- BPA
- DOE
- Other utilities
- Public

Tools



PNNL storage evaluation tool

transfer to ...

- BPA
- DOE
- Other utilities
- Storage community

Manuals & "Playbooks"



transfer to ...

- Primus / PSE
- As appropriate
 - BPA
 - DOE
 - Other utilities



Tasks completed / next steps

Task or milestone Owner(s) Complete system impact study Complete stakeholder outreach Complete Complete test protocols drafts Pacific Northwest Draft construction plans Execute interconnection agreement Select contractors; begin site preparation In **Progress** Build and test EnergyPod® 1 Complete stage gate 2.0 Pacific Northwest Install EnergyPod® #1 **Upcoming** Begin data acquisition and analysis Install EnergyPod® #2

Q&A



Acknowledgements

- US DOE Office of Electricity Dr. Imre Gyuk, Energy Storage Program Manager
- Bonneville Power Administration Mr. Terry Oliver, Chief Technology Innovation Officer of the Technology Innovation Grant Program

Project Team

- Mr. Patrick Balducci, PNNL (patrick.balducci@pnnl.gov)
- Dr. Michael Kintner-Meyer, PNNL
- Dr. Vish Viswanathan, PNNL
- Dr. Di Wu, PNNL
- Mr. Patrick Leslie, Puget Sound Energy (PSE)
- Mr. Charles Daitch, PSE
- Ms. Laura Feinstein, PSE
- Dr. Andrew Marshall, Primus
- Mr. Tom Stepien, Primus
- Mr. Benjamin Schenkman, Sandia National Laboratories (SNL)
- Mr. Dan Bornio, SNL

