



700 Milam Street, Suite 800  
 Houston, Texas 77002  
 phone: 713.375.5000  
 fax: 713.375.6000

**RECEIVED**  
 By via email at 10:38 am, Jan 28, 2015

January 27, 2015

The Office of Fossil Energy  
 Natural Gas Regulatory Activities  
 U.S. Department of Energy  
 Attention: Larine Moore, Docket Room Manager  
 Docket Room FE-34  
 P.O. Box 44375  
 Washington, DC 20026-4375

Re: Sabine Pass Liquefaction, LLC  
 DOE Semi-annual Report  
 DOE/FE Order Nos. 2833, 2961, 3384, 3442, 3306, and 3307  
 FE Docket Nos. 10-85-LNG, 10-111-LNG, 13-121-LNG, 14-31-LNG, 13-30-LNG, and 13-42-LNG

Dear Ms. Moore:

On September 29, 2014, Sabine Pass Liquefaction, LLC ("Sabine Pass"), submitted documents describing the progress of the Sabine Pass Liquefaction Project ("Project") for March 1, 2014, through August 31, 2014 under DOE/FE Order Nos. DOE/FE Order Nos. 2833, 2961, 3384, and 3442. However, DOE/FE Order Nos. 3306 and 3307 (FE Docket Nos. 13-30-LNG and 13-42-LNG) were inadvertently left off of the list. Please accept this letter as an Addendum to the previously filed semi-annual report.

During the reporting period of March 1, 2014, through August 31, 2014, Project activities focused on soils improvement, pile driving, pouring of foundations, and erecting structural steel. Please refer to Table 1 below for a summary of activities during this period.

Sabine Pass LNG, L.P. and Sabine Pass Liquefaction, LLC Construction Report for Period: March 1, 2014, through August 31, 2014	
Area	Comments
Liquefaction Stage 1 Area – Train 1	<ul style="list-style-type: none"> <li>• Constructing foundations, erected structural steel and installed above ground and underground piping.</li> <li>• Installed molecular sieve dehydrator &amp; mercury removal beds.</li> <li>• Installed the sole plates for the propane and ethylene compressors.</li> <li>• Erected amine surge tank.</li> <li>• Major equipment set.</li> <li>• Installing air coolers.</li> <li>• Installed electrical cable tray.</li> </ul>
Liquefaction Stage 1 Area – Train 2	<ul style="list-style-type: none"> <li>• Constructing foundations, erecting structural steel, installing electrical cable tray and installing above ground and underground piping.</li> <li>• Erection commenced on the amine surge tank.</li> <li>• Commenced work in substation HVAC/ Transformer pads, and hot oil surge drum foundation.</li> <li>• Major equipment set.</li> </ul>
Liquefaction Stage 2 Area – Train 3	<ul style="list-style-type: none"> <li>• Completed soil stabilization and pile driving activities.</li> <li>• Constructing foundations, erecting structural steel, installing electrical cable tray and installing above ground and underground piping.</li> <li>• Constructed the Amine and Hot Oil Sumps.</li> <li>• Commenced the placement of area paving concrete.</li> <li>• Continued the construction of cast in place columns.</li> </ul>

January 27, 2015  
U.S. Department of Energy  
Ms. Larine Moore

<b>Sabine Pass LNG, L.P. and Sabine Pass Liquefaction, LLC</b>	
<b>Construction Report for Period: March 1, 2014, through August 31, 2014</b>	
<b>Area</b>	<b>Comments</b>
Liquefaction Stage 2 Area – Trains 4	<ul style="list-style-type: none"><li>• Conducted soil stabilization and pile driving activities.</li><li>• Continued construction of base slabs.</li><li>• Continued fabrication of underground pipe along the propane condenser.</li></ul>
OSBL	<ul style="list-style-type: none"><li>• Conducted soil stabilization and pile driving activities.</li><li>• Constructing pipe racks in the LNG Tank 3 and 5 areas.</li><li>• Constructing the marine flare and wet/dry flares.</li><li>• Constructing foundations, erecting structural steel, installing electrical cable tray and installing above ground and underground piping.</li><li>• Work commenced on the BOG compressors sole plates.</li><li>• Erection commenced on the RO water storage tank.</li><li>• Completed erection of the wastewater storage tank.</li><li>• Sump structural concrete completed.</li><li>• Setting major equipment.</li></ul>
Support Buildings	<ul style="list-style-type: none"><li>• Continued construction of the warehouse.</li><li>• Completed renovations of the control room.</li></ul>
Access Roads, Waterline	<ul style="list-style-type: none"><li>• Water trucks were operated for dust control, as necessary.</li></ul>
Laydown, Staging Areas	<ul style="list-style-type: none"><li>• Contractors continue to mobilize personnel and equipment.</li><li>• Mixing for soil stabilization and began laying rock in the area north of Trains 3 and 4.</li></ul>
Construction Dock (Ro-Ro)	<ul style="list-style-type: none"><li>• Maintenance dredging occurred in February.</li><li>• Received and offload piles and equipment at the construction dock.</li></ul>
Revamp Area	<ul style="list-style-type: none"><li>• Completed valve replacements.</li><li>• Completed modification of motor starters.</li><li>• Revamp pedestals completed.</li><li>• Erected structural steel.</li><li>• Installed electrical cable tray.</li></ul>

Please call me if you have any questions.

Sincerely,

/s/ *Karri Mahmoud*

Karri Mahmoud  
Sabine Pass Liquefaction, LLC