### Mobile Update

Southeastern Federal Power Alliance 12 April 2016

Christopher S. Ludwig
U.S. Army Corps of Engineers
Mobile District







#### Carters Rewind

- •Rewind of Motor/Generators 3&4 Uprate of generator to 183MVA
- •Includes:
  - Restack stator core
  - New stator winding
  - Reinsulate rotor poles
  - Replace generator coolers
- •In house work:
  - New raw water piping (unit 4 only)
  - New instrumentation (unit 4 only)
  - Cavitation repair
  - Other miscellaneous maintenance items





### Carters Rewind







#### Allatoona

- •Fire occurred 14-May-2014 due to a failure to follow the equipment demolition procedure resulting in removal of equipment in the wrong order and subsequent energizing of associated power cables cut in the process.
- •Contractor directed to complete the work covered under the contract scope and any additional work determined necessary to do so scheduled complete May 2016
  - Replace all 13.8kV switchgear and bus
  - Replace 480V transformers, switchgear, and associate cables
  - Replace 120VAC/125VDC distribution\lighting panels, transformers, battery, chargers, inverter





#### Other Items

- Decontamination\Clean up Complete
- Concrete repairs Complete
- Renovation of office spaces, control room, and other ancillary areas - In process - May 2016
- Crane repair Solicitation advertised September 2016
- Control system\SCADA Installation November 2016
- Generator cleaning\testing February 2017
- Governor Replacement Design Complete February 2017
- Exciter Replacement In Design February 2017
- •Raw water piping replacement In process May 2016





#### Financial

- Contractor performing substantial amount of work to date
- •Approximately \$4M appropriated funding expended to date on items related to the fire:
  - Initial response ~\$2M
  - Office are renovations
  - Governor\Exciter design
  - Emergency generator for dam
  - Utility supplied electricity for powerhouse
- Fire restoration Customer Funding \$10M
  - Generator Cleaning \$500k
  - Governor \$2M
  - Exciter \$2M
  - Controls \$1M





### Control Room













## Cable Tray Room









# **Spread Room**









## Switchgear Room









### Generator Bus\Breakers









## Raw Water Piping









## Questions?

