



Sustainable technologies powering solutions



Expansion of Novolyte Capacity for Lithium Ion Electrolyte Production

Ralph D. Wise, P.I.

Project ID: ARRAVT015

This presentation does not contain any proprietary, confidential, or otherwise restricted information

Overview

Timeline

- Phase I Start: April 30th, 2010
- Phase I Complete: June 30th, 2013
- Phase II Start: January 1st, 2013
- Phase II Complete: April 29th, 2015
- Phase I is 7 % complete as of 3/2011

Budget

- Total project funding: \$41,236,094
 - DOE Share: \$20,618,047
 - Novolyte share: \$20,618,047

Barriers and Risks

- Adoption rates and acceptance of xEVs
- Overcapacity due to delayed demand
- Undercapacity due to rapid xEV adoption
- Capital opportunity cost

Partners

- None. Collaborators and partners will be evaluated as specific project requirements dictate.

Objectives / Relevance

- Objectives:
 - Phase I: Expand Novolyte lithium ion electrolyte manufacturing capacity to 4,500 metric tons (MT) by 2013
 - Phase II: Expand Novolyte lithium ion electrolyte manufacturing capacity to 10,000 MT by 2015
- Relevance to Vehicle Technologies and the American Recovery and Reinvestment Act (ARRA) of 2009:
 - Provide an adequate domestic supply of high quality lithium ion electrolyte for the local xEV battery market
 - Maintain and grow jobs: An estimated 18 jobs will be created and 18 will be retained by project completion

Technical Approach

- 2010 – 2013: Completion of Phase 1. Total Cost: \$6,700,000
- Expansion Projects include:
 - Install new large scale raw material storage tank and associated equipment
 - Build new motor control center (MCC) building
 - Upgrade solvents distillation and expand production building
 - Build new control room center and upgrade high voltage transformer
 - Install new steam boiler and new vessel cleaning station
 - Upgrade lab and flammable storage building

Technical Accomplishments and Progress Phase I

- Installed and qualified analytical testing equipment for higher raw material and production volumes
- Upgraded Sample Reactor Material Handling
- Expanded and outfitted containment vessel fleet
- Upgraded Electrolyte Pumping System
- Preliminary Engineering Completed for Process Controls

Technical Approach

- 2013-2015: Completion of Phase 2. Total Cost: \$34,536,095
- Planned Projects include:
 - Evaluation of alternative US sites, if necessary
 - Installation of approximately 60,000 square feet of new buildings, bulk chemical storage, materials purification, mixing and reactors
 - Installation of packaging and quality control/quality assurance capabilities consistent with current and expected product and market requirements

Collaborations and Partnerships

- Project Collaborators:
 - None at present. Will be evaluated as project pace continues.

Future Work: 2011

- Incremental Capacity Expansion Project
- Installation of second larger sample reactor and temperature moderation equipment
- Infrastructure upgrades to material handling, warehouse, storage and concrete and HVAC
- Further expansion of electrolyte shipping vessel fleet

Future Work: 2011-2015

- Begin detailed design for Incremental Expansion 9/1/2011
- Completion of Incremental Expansion 12/31/2011
- Begin site selection for Phase 2, if required 1/2/2012
- Begin engineering for reactor expansion 1/2/2012
- Go/No Go Decision Point on reactor expansion 1/31/2012
- Completion of EA for new site, if required 10/31/2012
- Go/No Go Decision Point on Phase 2 12/1/2012
- Completion of reactor expansion 12/31/2012
- Kick off Phase 2 1/1/2013
- Completion of Phase 1 6/28/2013
- Phase 2 construction completed 12/31/2014
- Phase 2 startup and commissioning completed 1/31/2015
- All spending, re-billing, and reimbursement completed 4/29/2015

Summary

- Novolyte's electrolyte plant capacity expansion is a two phase project, timed to intersect with future market demand.
- Project risk is carefully managed by working closely with domestic customers to forecast and foresee project delays or to accelerate the completion of key tasks, if necessary.
- Phase I is approximately 7% complete and is focused on upgrading and expanding the existing Baton Rouge facility to 4,500 MT.
- Phase II, the expansion of 4,500 MT to 10,000 MT will commence on January 1st, 2013. Site selection activities will begin in January of 2012.



Sustainable technologies powering solutions

Novolyte Corporate Headquarters
8001 East Pleasant Valley Road
Cleveland, Ohio 44131 USA
Telephone: (216) 867-1040

www.novolyte.com

