



BISHOP PAIUTE TRIBE RESIDENTIAL SOLAR PROGRAMS




Brian Adkins
Environmental Management Office
Bishop Paiute Tribe

Lisa Castilone
GRID Alternatives Inland Empire

2017 Office of Indian Energy Program Review November 13-17, 2017

Bishop Paiute Reservation





- Descendants of the "Nu-Mu," of the Owens Valley
- Aboriginal land: Eastern Sierra: Owens Valley and Mono Basins
- Energy Demand: Homes, Community and governmental facilities, preschool and Ed Center; health clinic, museum, casino, domestic water pumping



PRESENTATION OVERVIEW

- Overview of Tribes long term goals
- ➤ GRID partnership & past projects
- > Current projects
- > Summary of training and project performance
- > Future Projects



2015 Tribal Strategic Energy Plan

Goal: Rooftop solar for ½ of eligible households by 2020:

- Single family homes: 490
- ➤ Low-income qualification rate: 81%
- > Total potential eligible households: 400



DOE FUNDING OPPORTUNITY	AWARD/PROJECT
Clean Energy and Energy Efficiency 2014	Phase 1: Residential Solar Program 22 single-family roof mount PV systems DE-IE0006949
Clean Energy and Energy Efficiency 2015	Phase 2: Residential Solar Program 34 single-family roof mount PV systems DE-IE0006949
DOE First Steps Grant 2016	Bishop Paiute Tribe Youth Solar Job Training Development DE-IE000064



GRID Alternatives History





2001: Founded by Erica Mackie and Tim Sears

2004: First install – San Francisco, California

2005- 2011: Expanded to 7 California offices,

serving the entire state

2012: Expanded to Colorado

2013: Expanded to New York Tri-State region

2014: Expanded to Mid-Atlantic region and Nicaragua

2015: Launched RISE Initiative and expanded National Tribal Program

2016: Nepal Pilot Program







Solar Affordable Housing Program



SASH provides partial solar incentives for solar systems for low-income participants.

- 1. PEOPLE: Low-income homeowners (≤ 80% of AMI) homeowner or tribal land in trust
- 2. PLANET: Grid-tied solar electric systems to reduce energy bills
- 3. EMPLOYMENT: Handson solar job training for volunteer installers



Bishop MOU & Partnership







GRID provided

- Initial review of tribal energy goals
- Applications, contracts, warranties
- Training for volunteers
- TERO compliance
- 3rd party inspection

Tribe provided

- MOU
- Homeowner outreach
- Volunteer trainees
- In kind donations
- Letter of support for AB217



Past, Present, Future Partnership







Bishop Paiute Tribal Employment Rights Office/Ordinance http://bishoptero.com/

GRID Alternatives

http://gridalternatives.org/ie





Pre-project SASH 1



Build Schedule: BPT Low-Income Residential Solar Program

Phase	Status	Training Builds	SPP Builds	Running Total Builds	Goal 200 builds by 2020
SASH 1	204kw	14	48	62	15%





DE-EE0006949

- •22 Income qualified, owner-occupied homes
- Rooftop Solar PV systems tied to SCE utility
- \$437,147 Total Project Cost
- Non-federal share
 - 48% SASH rebate covered to GRID in a rebate (\$209,621)
 - 2% Tribal Trainee hours (\$9,000 in kind)
- Federal share
 - > 50% DOE Clean Energy (\$ 218,574)









DE-EE0006949

•Months 1-5: Homeowner selected, qualified and educated on program and EE

• Months 6-14:

- Site visits conducted
- PV systems designed
- 3. Homeowner client contracts signed
- 4. Solar rebates reserved
- 5. Interconnection process begins
- 6. TERO Compliance Plan and permits
- 7. Equipment and materials procured
- 8. Systems installed (about one per day)
- 9. Volunteers trained and supervised
- 10. Installed 22 net-metered rooftop systems
- 11. Trained 20 tribal job trainees

hy system or 80 000 kWh/year

Total deployed rated capacity of 58 kW 66.6

kw, over 8 kW more that originally estimated

At least 60% of total electricity used displaced







DE-EE0006949

- Months 9-21: Interconnection with utility
- Months 12-28:
 Warranty training,
 utility bill reviewed
 and systems
 performance
 verified
- Months 29-30:
 Final reports done









DE-EE0006949

Build Schedule: BPT Low-Income Residential Solar Program

Phase	Status Training Builds	Training Puilds	SPP Builds	Running Total	Goal 200 builds by
Pilase		Iraning bunus		Builds	2020
<u>2013 - 2015</u>					
SASH 1 204 kw	Completed	14	48	62	15%
SASH 2 – Phase 1	66.6 kW				
	Completed &	22	-	84	21%
DOE Clean Energy	Monitoring				



DE-IE000041

- •34 Income qualified, owneroccupied homes – **123 kw installed**
- Rooftop Solar
- •PV systems tied to SCE utility
- Sub-Contractor
 Partnership (SPP) local
 licensed PV contractors
 partner with GRID
- GRID requires SPP to hire 1 2 job trainees per installation
- SPP's are vetted
- Installs are inspected by an independent 3rd party

- Total Project Cost: \$ 683,635
- ➤ Non-federal share: \$ 341,818 (50%) Source: SASH rebate covered to GRID in a rebate
- Federal share \$ 341,818 (50%) Source: DOE Clean Energy







DE-IE000041

Build Schedule: BPT Low-Income Residential Solar Program

Phase	Status	Training Builds	SPP Builds	Running Total	Goal 200 builds by
Filase	Status	Training bullus	SPP Bullas	Builds	2020
		<u> 2013 - 2015</u>			
SASH 1	Completed	14	48	62	15%
		2016			
SASH 2 – Phase 1	67 kW				
	Completed &	22	-	84	21%
DOE Clean Energy	Monitoring				
<u>2017</u>					
	123kW				
SASH 2 – Phase 2	Completed &				
	Monitoring	-	34	118	30%
DOE Clean Energy					



Training and Apprenticeships

Phase 1: 24 Trainees (48hrs/trainee)

Phase 2: 13 Paid Apprenticeships (55hrs/apprentice)







Training and Apprenticeships

Solar Futures: 5 young adults -four homes - four systems - one week!














Bishop Paiute Tribe Youth Solar Job Training Development DOE First Steps Grant DE-IE000064



Project Summary



Key Personnel/Organizations

Principal Investigator: Brian Adkins, Bishop Paiute Tribe

Environmental Manager

Key Participant: GRID Alternatives, 501(c)(3) non-profit solar

installer

Budget and Timeline

Federal (90%)	DOE First Steps Grant DE-FOA0001621	\$147,566
Recipient (10%)	TERO & In-kind	\$16,396
Total		\$163,962

Objectives:

- Provide opportunity for young adults to gain <u>skills and knowledge</u> required for employment in the solar industry.
- Continue <u>development of a work force</u> capable of future solar installations on and off reservation..



Performance – Phase 1:	22 Tribal Homes
DE-IE0006949	

	<u>Goal</u>	<u>Actual</u>
Installed capacity	58 kW	67 kW
Solar production	80,000 kWh	105,591 kWh@ 11mo
Total Annual Savings Historic usage 128,785 kWh	60%	82%

Performance – Phase 2: 34 Tribal Homes DE-IE0000041

	<u>Goal</u>	<u>Actual</u>
Installed capacity	120kW	123 kW
Solar production	170,000 kWh	59,177 kWh@ 3 mo
Total Annual Savings Historic usage 233,467 kWh	65-79%	25%

Lifetime production = 8,965,210 kWh Lifetime homeowner savings = \$2,035,103





ENVIRONMENTAL IMPACT				
CO2 reduced over lifetime	4,182			
Equivalent to trees planted 87,285				
Equivalent to cars off road	800			



DOE Clean Energy

DOE Clean Energy

DOE Clean Energy Pending funding

Multifamily - Phase 3

SASH 2 - Phase 2

Monitoring

123kW

Completed &

Monitoring

Next Steps



30%

39%

Build Schedule: BPT Low-Income Residential Solar Program

Dulid Schedule. Dr i Low-income Residential Solai Program					
Phase	Status	Training Builds	SPP Builds	Running Total Builds	Goal 200 builds by 2020
<u>2013 - 2015</u>					
SASH 1	Completed	14	48	62 (204kw)	15%
SASH 2 – Phase 1	67 kW Completed &	22 (67 kW)	-	84 (221kw)	21%

34

(123 kW)

118

(382 kw)

156

(424 kw)

2017

<u>2019</u>

(42 kW)



QUESTIONS?









BISHOP PAIUTE TRIBE RESIDENTIAL SOLAR PROGRAMS



Brian Adkins
Environmental Management Office
Bishop Paiute Tribe

Lisa Castilone
GRID Alternatives Inland Empire

2017 Office of Indian Energy Program Review November 13-17, 2017