



Office of Management
Office of Acquisition and Project Management

Project Dashboard - June 2013

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance
EERE	Alliance for Sustainable Energy, LLC	08-EE-01	Energy System Integration Facility (ESIF)	\$ 135,000,000	\$ 135,000,000	G	1.00	1.00
EERE	University of California-LBNL	10-EE-05003	User Test Bed Facility (UTBF)	\$ 15,900,000	\$ 15,900,000	G	NA	NA
EM	Bechtel National Inc.	01-D-416	Waste Treatment and Immobilization Plant (WTP)	\$ 5,781,000,000	\$ 12,263,000,000	R	0.99	1.00
EM	Parsons Infrastructure & Technology Group, Inc.	05-D-405	Salt Waste Processing Facility (SWPF)	\$ 900,000,000	\$ 1,339,000,000	R	0.91	0.91
EM	URS / CH2M Hill Oak Ridge, LLC	OR-0040.C1	K-25 D & D	\$ 479,400,000	\$ 1,397,000,000	G	1.02	1.01
EM	UT-Battelle, LLC	OR-0042.NEW.R2.7	4500 Gaseous Reconfiguration and Stabilization Project Buy Back	\$ 12,652,000	\$ 12,652,000	R	0.93	0.90
EM	Safety & Ecology Corporation	OR-0042.R1.4	Facility Demolition-Hot Cells	\$ 14,500,000	\$ 33,800,000	R	0.86	0.87
EM	CH2M Hill Plateau Remediation Company	RL-0011.C1	Plutonium Finishing (PFP) Plant Decontamination and Dismantlement - ARRA Base	\$ 330,200,000	\$ 330,200,000	R	0.96	0.98
EM	Washington Closure Hanford, LLC	RL-0041.C1	Nuclear Facility D&D - River Corridor Closure Project	\$ 2,251,500,000	\$ 2,251,500,000	G	1.09	0.98



Office of Management
Office of Acquisition and Project Management

Project Dashboard - June 2013

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance
EM	Savannah River Nuclear Solutions, LLC	SR-0011C.C2	Purification Area Vault	\$ 27,272,000	\$ 27,272,000	G	1.02	1.00
EM	Savannah River Remediation, LLC	SR-0014C.C3.2	Saltstone Disposal Units 3&5	\$ 76,500,000	\$ 76,500,000	G	0.98	0.99
EM	Los Alamos National Security, LLC	VL-LANL-0030.C1	Corrective Actions - Canon de Valle	\$ 52,900,000	\$ 52,900,000	R	1.17	0.96
EM	Accelerated Remediation Company, LLC & Washington	VL-SPRU-0040.C1	Nuclear Facility D&D - Special Process Research Unit	\$ 78,600,000	\$ 78,600,000	R	1.01	0.99
EM	Accelerated Remediation Company, LLC & Washington	VL-SPRU-0040.C2	Building G2 & H2 D&D	\$ 37,000,000	\$ 37,000,000	R	NR	NR
NA	B&W Technical Services Y-12, LLC	05-D-170-2	Security Improvements Project (SIP)	\$ 71,663,000	\$ 71,663,000	G	1.20	1.05
NA	B&W Technical Services Y-12, LLC	06-D-141-1	Uranium Processing Facility (UPF) Site Readiness Subproject	\$ 65,000,000	\$ 65,000,000	G	1.44	0.43
NA	Los Alamos National Security, LLC	08-D-701	Nuclear Materials Safeguards and Security Upgrades Project (NMSSUP) Phase II	\$ 245,166,000	\$ 244,200,000	Y	0.96	0.97
NA	B&W Technical Services Pantex Plant, LLC	08-D-801	High Pressure Fire Loop (HPFL)	\$ 34,980,000	\$ 42,364,000	G	1.04	1.00



Office of Management
Office of Acquisition and Project Management

Project Dashboard - June 2013

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance
NA	B&W Technical Services Pantex Plant, LLC	08-D-802	High Explosive Pressing Facility (HEPF)	\$ 80,578,000	\$ 145,297,000	G	1.03	0.89
NA	Sandia Corporation, a Lockheed Martin Co.	09-D-404	Test Capabilities Revitalization (Phase II)	\$ 52,705,000	\$ 57,808,984	G	1.03	0.93
NA	B&W Technical Services Y-12, LLC	10-D-501	Nuclear Facility Risk Reduction (NFRR)	\$ 75,796,000	\$ 75,796,000	G	1.01	0.99
NA	Los Alamos National Security, LLC	11-D-801B	TA-55 Infrastructure Reinvestment Project, TRP II (Phase B)	\$ 18,203,000	\$ 11,238,000	G	NA	NA
NA	Los Alamos National Security, LLC	12-D-301	TRU Waste Facilities	\$ 99,165,000	\$ 99,165,000	G	0.99	1.00
NA	Savannah River Nuclear Solutions, LLC	99-D-141-02	Waste Solidification Building (WSB)	\$ 344,455,000	\$ 414,150,000	G	1.02	0.97
NA	Shaw AREVA MOX Services, LLC	99-D-143	Mixed Oxide Fuel Fabrication Facility (MOX)	\$ 4,814,329,000	\$ 4,857,129,000	R	1.00	1.00
NA	UChicago Argonne, LLC	OPS-12-NNSA-DCS	Dynamic Compression Sector (DCS) at the Advanced Photon Source (ANL-APS)	\$ 24,800,000	\$ 24,800,000	G	1.06	0.94
SC	Jefferson Science Associates, LLC	06-SC-01	12 GeV Continuous Electron Beam Accelerator Facility (CEBAF) Upgrade	\$ 310,000,000	\$ 310,000,000	R	0.94	0.94



Office of Management
Office of Acquisition and Project Management

Project Dashboard - June 2013

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance
SC	Brookhaven Science Associates, LLC	07-SC-06	National Synchrotron Light Source-II (NSLS-II)	\$ 912,000,000	\$ 912,000,000	G	0.99	0.96
SC	UT-Battelle, LLC	07SING2	SNS Instruments - Next Generation II	\$ 60,000,000	\$ 60,000,000	G	1.01	0.99
SC	University of California-LBNL	09-SC-72	Seismic Safety Phase 2	\$ 97,080,000	\$ 97,039,794	G	1.00	0.97
SC	Jefferson Science Associates, LLC	09-SC-74	Technology & Engineering Development Facility (TEDF)	\$ 73,200,000	\$ 73,200,000	G	0.99	1.01
SC	Stanford University	10-SC-70	Research Support Building (RSB) & Infrastructure Modernization Project	\$ 97,400,000	\$ 97,400,000	G	0.98	0.99
SC	UChicago Argonne, LLC	10-SC-71	Energy Sciences Building (ESB)	\$ 96,000,000	\$ 96,000,000	G	1.00	0.97
SC	Brookhaven Science Associates, LLC	10-SC-72	Renovate Science Labs - Phase II (RSL-II)	\$ 50,800,000	\$ 50,800,000	G	1.00	0.94
SC	Princeton University	MIE-NSTX-U	National Spherical Torus Experiment (NSTX) Upgrade	\$ 94,276,000	\$ 94,276,000	G	0.98	1.00
SC	Brookhaven Science Associates, LLC	MIE01VB	STAR Heavy Flavor Tracker	\$ 16,700,000	\$ 16,700,000	G	NA	NA



Office of Management
Office of Acquisition and Project Management

Project Dashboard - June 2013

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance
SC	University of California-LBNL	NRP-1	NERSC Relocation Project	\$ 19,980,000	\$ 19,980,000	G	NA	NA
SC	Fermi Research Alliance, LLC	SC-25-06-1	NUMI Off-axis Neutrino (v) Appearance (NOvA)	\$ 278,000,000	\$ 278,000,000	Y	0.95	0.98
SC	Brookhaven Science Associates, LLC	SC-25-09-01	Accelerator Project Upgrade to the Large Hadron Collider (LHC) (APUL)	\$ 11,440,000	\$ 11,440,000	G	NA	NA
SC	Fermi Research Alliance, LLC	SC-25-09-04	Micro Booster Neutrino Experiment (MicroBooNE)	\$ 19,900,000	\$ 19,900,000	G	NA	NA
SC	Battelle Memorial Institute	SC-BER-2010-1035070	High Resolution and Mass Accuracy Capability Development Project	\$ 17,500,000	\$ 17,500,000	G	NA	NA

Monthly Overall Assessment	LEGEND
	Project is expected to breach its Performance Baseline cost, schedule, or scope.
	Project is at risk of breaching its Performance Baseline cost, schedule, or scope.
	Project is expected to meet its Performance Baseline cost, schedule, and scope.
.90 to 1.15	Typical satisfactory range for Cost/Schedule Performance
NA	Not Applicable I.E. Project cost under \$20,000,000 or firm fixed price.
NR	Not Reported