



Awardee: City of Klamath Falls, Oregon
Purchase and Installation of a Geothermal Power Plant to Generate Electricity Using Geothermal Water Resources

May 19, 2010

Brian Brown,
Brian Brown Engineering LLC
Steve Anderson,
Evergreen Energy

- **Timeline**

- Project start date: 1/29/2010
- Assistance Agreement Signed: 4/22/2010
- Project end date: 3/28/2013
- Percent complete: 1%

- **Budget**

- Total project funding: \$1,632,200
- DOE share: \$ 816,100
- Awardee share: \$ 816,100
- Funding in FY09: \$ 0
- Funding for FY10: \$ 80,000- 120,000

- **Partners / Participants**

- Oregon Department of Energy
- Energy Trust of Oregon
- Pacific Power Blue Sky

Klamath Falls Geothermal Power Project Objectives

- Demonstrate technical and financial feasibility of the use of an existing low-temperature geothermal resource for combined heat and power
 - Two existing production wells 210° -220° F
 - 800 gpm capacity per well
 - Existing injection well
- Maintain and enhance existing geothermal district heating operation
 - Currently serves 350,000 sq.ft. buildings, 160,000 sq.ft. greenhouses, and 135,000 sq.ft. sidewalk snowmelt systems.
- Renewable power generation with modular equipment
 - Goal is 400-500 kW gross / 250 kW net
- Positive cash flow
- Technology transfer



CW-1

8" Supply Pipeline

Main Customer Service Area

4" - 6" - 8" - 12" Distribution System

Heat Exchanger Building


CW-2

Customers

District Heating System Photos



District Heating System Schematic



- Phase 1A: Feasibility Study and Preliminary Design
 - Evaluate district heating system loads and surplus capacity available for power generation
 - Evaluate available modular or field-erected power generation equipment for
 - Power production
 - Construction cost
 - Operation and maintenance costs
 - Compatibility with district heating system operation
 - Evaluate heat rejection options
 - Open cooling tower
 - Hybrid/dry condenser
 - Schematic-level design of power plant and installation

- Phase 1A: Feasibility Study and Preliminary Design
 - Initiate electrical interconnection study with utility
 - Initiate power purchase negotiations with utility
 - Prepare applications for funding assistance from State and local sources
 - Apply for permits
 - Oregon Water Resources: Modify water rights for increased production
 - Oregon DEQ: Injection permit modification for power production
 - FERC
 - Prepare economic analysis
 - Prepare feasibility study report
- Go/no-go decision by City and DOE

- Phase 1B: Detailed Construction Design
 - Completion of power plant and installation construction drawings
 - Finalize power purchase agreement with utility
 - Finalize electrical interconnection study with utility
 - Finalize funding plans
 - Finalize permits
- Phase 2: Procurement, Installation, and Startup
 - Contract for purchase and installation of power plant equipment
 - Manage construction
 - Manage startup
- Phase 3: Operations and Reporting
 - Report Experience and Results

- Technical Accomplishments:
 - Identified key issues to address
 - Identified potential equipment vendors
- Progress to Date:
 - Obtained Go Ahead for the Feasibility Study from the City Council.
 - Prepared application for State DOE funding
- Our Team's Qualifications:
 - More than 20 years experience in geothermal energy and power project development
 - Just completed design, installation and start-up of a 275 kW facility that is similar to the unit now planned for the City of Klamath Falls.

- Project Organization
 - Grantee: City of Klamath Falls, OR
 - Rick Witlock, City manager
 - Technical analysis and design
 - Brian Brown, Brian Brown Engineering LLC, Fort Klamath, OR
 - Financial analysis, utility interconnect, and permitting
 - Steve Anderson, Evergreen Energy, Wilsonville, OR
 - DOE grant administration
 - Betty Riley, South Central Oregon Economic Development

- Schedule
 - Phase 1A, Feasibility study: May 2010 – November 2010
 - Phase 1B, Detail design: November 2010 – May 2011
 - Phase 2, Construction: May 2011 – February 2012
 - Startup: February 2012
 - Phase 3, Operation: February 2012 – February 2013
 - Final Report: March 2013

- We plan to implement this project on a very limited budget, recognizing that financial hurdles must be overcome in order to obtain approval of the city council. We recognize that smaller power projects have difficulty reaching financial goals.
- The coming months will be focused on identifying the most cost-effective installation arrangement, vendors and ownership structure.
- A preliminary design, financial projection and recommendation to the City Council will be complete by November, 2010.

- Recognizing the challenges of completing an economically viable small project, our focus will be on high efficiency and simplicity of design.
- The Klamath Falls project benefits from established thermal energy customers. Adding electric power production to an existing system should be cost-effective for the City.