

Project Dashboard - May 2014

Post CD-2 Active Projects



Office of Management
Office of Acquisition and Project Management

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance	
1	EERE	University of California-LBNL	10-EE-05003	User Test Bed Facility (UTBF)	\$ 15,900,000	\$ 15,900,000	G	NA	NA
2	EM	Bechtel National Inc.	01-D-416	Waste Treatment and Immobilization Plant (WTP)	\$ 5,781,000,000	\$ 12,263,000,000	R	1.00	0.99
3	EM	Parsons Government Services Inc.	05-D-405	Salt Waste Processing Facility (SWPF)	\$ 900,000,000	\$ 1,339,000,000	R	1.04	1.06
4	EM	URS / CH2M Hill Oak Ridge, LLC	OR-0040.C1	K-25 D & D	\$ 479,400,000	\$ 1,397,000,000	G	1.01	1.02
5	EM	URS / CH2M Hill Oak Ridge, LLC	OR-0040.C5	K-31 Facility Demolition	\$ 61,917,000	\$ 61,917,000	G	NR	NR
6	EM	CH2M Hill Plateau Remediation Company	RL-0011.C1	Plutonium Finishing (PFP) Plant Decontamination and Dismantlement - ARRA Base	\$ 330,200,000	\$ 330,200,000	R	0.95	0.97
7	EM	Washington Closure Hanford, LLC	RL-0041.C1	Nuclear Facility D&D - River Corridor Closure Project	\$ 2,251,500,000	\$ 2,251,500,000	R	1.04	0.96
8	EM	Savannah River Nuclear Solutions, LLC	SR-0011C.C2	Purification Area Vault	\$ 27,272,000	\$ 27,272,000	G	0.99	0.99
9	EM	Savannah River Remediation, LLC	SR-0014C.C3.3	Saltstone Disposal Unit #6 (SDU6)	\$ 143,166,420	\$ 143,166,420	Y	1.01	0.85

Project Dashboard - May 2014

Post CD-2 Active Projects



Office of Management
Office of Acquisition and Project Management

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance	
10	EM	Accelerated Remediation Company, LLC & Washington	VL-SPRU-0040.C1	Nuclear Facility D&D - Separations Process Research Unit	\$ 78,600,000	\$ 78,600,000	R	1.00	1.00
11	EM	Accelerated Remediation Company, LLC & Washington	VL-SPRU-0040.C2	Building G2 & H2 D&D	\$ 37,000,000	\$ 37,000,000	R	NR	NR
12	NA	B&W Technical Services Y-12, LLC	06-D-141-1	Uranium Processing Facility (UPF) Site Readiness Subproject	\$ 65,000,000	\$ 65,000,000	G	1.09	0.88
13	NA	B&W Technical Services Pantex Plant, LLC	08-D-802	High Explosive Pressing Facility (HEPF)	\$ 80,578,000	\$ 145,297,000	G	1.02	0.95
14	NA	B&W Technical Services Y-12, LLC	10-D-501	Nuclear Facility Risk Reduction (NFRR)	\$ 75,796,000	\$ 75,796,000	G	1.00	1.01
15	NA	Los Alamos National Security, LLC	12-D-301	TRU Waste Facilities	\$ 99,165,000	\$ 99,165,000	G	0.98	0.99
16	NA	Savannah River Nuclear Solutions, LLC	99-D-141-02	Waste Solidification Building (WSB)	\$ 344,455,000	\$ 414,150,000	R	1.01	0.96
17	NA	Shaw AREVA MOX Services, LLC	99-D-143	Mixed Oxide Fuel Fabrication Facility (MOX)	\$ 4,814,329,000	\$ 4,857,129,000	R	1.00	0.99
18	NA	UChicago Argonne, LLC	OPS-12-NNSA-DCS	Dynamic Compression Sector (DCS) at the Advanced Photon Source (ANL-APS)	\$ 24,800,000	\$ 24,800,000	G	0.90	0.92

Project Dashboard - May 2014

Post CD-2 Active Projects



Office of Management
Office of Acquisition and Project Management

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance	
19	SC	Jefferson Science Associates, LLC	06-SC-01	12 GeV Continuous Electron Beam Accelerator Facility (CEBAF) Upgrade	\$ 310,000,000	\$ 338,000,000	G	1.00	0.99
20	SC	Brookhaven Science Associates, LLC	07-SC-06	National Synchrotron Light Source-II (NSLS-II)	\$ 912,000,000	\$ 912,000,000	G	0.98	0.98
21	SC	UT-Battelle, LLC	07SING2	SNS Instruments - Next Generation II	\$ 60,000,000	\$ 60,000,000	G	1.01	0.99
22	SC	University of California-LBNL	09-SC-72	Seismic Safety Phase 2	\$ 97,080,000	\$ 97,039,794	G	1.00	1.00
23	SC	Stanford University	10-SC-70	Research Support Building (RSB) & Infrastructure Modernization Project	\$ 97,400,000	\$ 97,400,000	G	0.97	1.00
24	SC	UChicago Argonne, LLC	10-SC-71	Energy Sciences Building (ESB)	\$ 96,000,000	\$ 96,000,000	G	0.99	1.00
25	SC	Brookhaven Science Associates, LLC	10-SC-72	Renovate Science Labs - Phase II (RSL-II)	\$ 50,800,000	\$ 50,800,000	G	1.01	0.99
26	SC	Stanford University	12-SC-70	Science and User Support Building (SUSB)	\$ 65,000,000	\$ 65,000,000	G	1.03	1.02
27	SC	UT-Battelle, LLC	MIE-21-XB	U.S. Belle II	\$ 15,000,000	\$ 15,000,000	G	NA	NA
28	SC	Princeton University	MIE-NSTX-U	National Spherical Torus Experiment (NSTX) Upgrade	\$ 94,276,000	\$ 94,276,000	G	0.97	0.92



Office of Management
Office of Acquisition and Project Management

Project Dashboard - May 2014

Post CD-2 Active Projects

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance	
29	SC	Brookhaven Science Associates, LLC	MIE01VB	STAR Heavy Flavor Tracker	\$ 16,700,000	\$ 16,700,000	G	NA	NA
30	SC	Brookhaven Science Associates, LLC	NEXT	NSLS II Experimental Tools (NEXT)	\$ 90,000,000	\$ 90,000,000	G	1.01	0.93
31	SC	University of California-LBNL	NRP-1	NERSC Relocation Project	\$ 19,980,000	\$ 19,980,000	G	NA	NA
32	SC	Fermi Research Alliance, LLC	SC-25-06-1	NUMI Off-axis Neutrino (ν) Appearance (NO ν A)	\$ 278,000,000	\$ 278,000,000	G	0.96	1.00
33	SC	Fermi Research Alliance, LLC	SC-25-09-04	Micro Booster Neutrino Experiment (MicroBooNE)	\$ 19,900,000	\$ 19,900,000	G	NA	NA
34	SC	Battelle Memorial Institute	SC-BER-2010-1035070	High Resolution and Mass Accuracy Capability Development Project	\$ 17,500,000	\$ 17,500,000	Y	NA	NA

Monthly Overall Assessment	LEGEND
	Project is expected to breach its Performance Baseline cost, schedule, or scope.
	Project is at risk of breaching its Performance Baseline cost, schedule, or scope.
	Project is expected to meet its Performance Baseline cost, schedule, and scope.
.90 to 1.15	Typical satisfactory range for Cost/Schedule Performance
NA	Not Applicable I.E. Project cost under \$20,000,000 or firm fixed price.
NR	Not Reported