
Nashville District Section 212 Program Customer Funding Progress Report

Jamie G. James, P.E., PMP March 2015





Nashville District Section 212 Program

1. Program Update

- A. Financial
- B. Projects
- c. Work Item Changes
- D. L-T MOA Draft SA#6
- E. S-T MOA Status

- A. Work Processes Overview
- B. Lessons Learned On Large Contracts
- c. Program Process Updates






Financial Update – as of February 28, 2015

Legacy MOA					
Funds Received	\$45,000,000				
Unobligated Project Funds	\$5,514,486				
Emergent Work Funds	\$12,458,709				

Long-Term MOA				
Funds Received	\$117,432,233			
Unobligated Project Funds	\$51,140,662			
Emergent Work & Reserve Funds	\$15,243,000			





Project Updates

- Center Hill Major Hydropower Rehabilitation
 - •Project is on plan. Contractor anticipates beginning disassembly of the first unit in August 2015.

Barkley Crane

- •Completing plans and specifications for trolley replacement.
- September 2015 contract award scheduled.



•Old Hickory Unit #4

- •Completing plans and specifications for rewind and realignment.
- Construction funds are in draft L-T MOA SA#6.



Advertise in February 2016.





Project Updates

- Barkley Unit #3
 - Bearing failure in Kaplan Head.
 - Metallurgical testing and report underway.
- Old Hickory Hydropower Rehabilitation Analysis Report
 - •Staffed in March 2015.
 - Project kickoff meeting pending.







Work Items Closed					
System-Wide Excitation Planning	Completed				
Wolf Creek Unwatering Pumps	Completed				
Old Hickory Cooling Water Piping	Obtained O&M Funds				
System-Wide Switchyard Assessment	Completed				
System-Wide Circuit Breakers	Completed				
System-Wide Main Power Transformers PED	Completed				
Old Hickory Powerhouse Crane	Completed				
Barkley Unit #1 Rewind	Completed				





•				E 4			
W	M	∩r		Itam	16 K		sed
v	v	UI.	\mathbf{n}	ILCII	13 11	CVI	3 C U

Barkley Crane Scope and Budget

Center Hill MV Cables Scope and Budget

Laurel Unit #1 Assessment Scope and Budget

New Work Item

Type T and Type U Transformer Bushing O&M Funds Replacement (BAR, COR, LAU) Program Fur

O&M Funds at 2 Plants, Program Funds at 1 Plant

Project Work Items Starting This Year

Wolf Creek/Dale Hollow/Center Hill Intake March 2015
Lifting Equipment

DC Systems Engineering & Design March 2015

Wolf Creek Hydropower Rehabilitation May 2015

Analysis Report





L-T MOA Sub-Agreement #6 (\$25M)

Old Hickory Unit #4 Repair (\$15M)

Wolf Creek Station Service System Rehab (\$4.3M)

Wolf Creek Penstock/Water Passages Repair (\$4.6M)

Program Management (\$1.1)

Short-Term Memorandum of Agreement (\$25M)

Near resolution of HQ questions

Working with TVA and TVPPA to finalize MOA wording

Draft Sub-Agreement #1 for discussion with TVA and TVPPA






- 1. Work Processes Overview
- 2. Lessons Learned On Large Contracts
- 3. Program Process Updates











Enter Planning Phase

OP, EC, HDC,

Plant

Regular Progress Meetings

Existing Conditions, Problems

Rec. to Power Pref. Customers

Rec. to Leadership


Alternatives and Economics

Plant and System Operations Scope, Schedule next phase

> Transition to Engineering Design Phase











Corps Work Processes Contracting

Source **Acquisition Legal Review of Selection** Plan Approval **Award** Proposal Eval. Source **Pre-Solicitation Pre-Award Peer Selection Plan Peer Review Review Approval Solicitation Legal Review of** Congressional **Compliance** Solicitation **Notification** Review



Corps Work Processes Contracting

Contracts Under \$50M	Business Days	Contracts Over \$50M	Business Days
Prior to Solicitation		Prior to Solicitation	
Informal Acquisition Plan Approval*	5	Formal Acquisition Plan Approval (PARC)*	40
Source Selection Plan Approval*	10	Source Selection Plan Approval*	10
Solicitation		Solicitation	
Solicitation Compliance Review	2	Solicitation Compliance Review	2
Legal Review of Solicitation	10	Legal Review of Solicitation	10
Pre-Solicitation Peer Review (BOB)**	10	Pre-Solicitation Peer Review (PARC)**	15
Award		Award	
190		Source Selection Proposal	
Source Selection Proposal Evaluation***	21	Evaluation***	21
Legal Review of Award	10	Legal Review of Award	10
Pre-Award Peer Review (BOB)**	10	Pre-Award Peer Review (PARC)**	15
Congressional Notification	3	Congressional Notification	3
Estimated Total Business Days	81	Estimated Total Business Days	126

^{*} These approvals are once the documents have started routing around for signature. Any back and forth iterations can also add additional time for review. The Formal Acquisition Plan approval is once the PARC receives the plan for their review and approval.



^{**}These are optimal timeframes. Any back and forth iterations can add additional time for the reviews.

^{***}This can also depend on the number of proposals received and whether discussions or negotiations are held.

Contracting Lessons Learned for Large Projects

- 1. <u>One Time Item</u> Funding issues resolved with regards to proper regulations that apply to a non-traditional Corps Project (continuing contract). The funding issue for Center Hill took approximately 8 months to resolve, engaging Policy Division, PARC Counsel and Office of Chief Counsel, Washington, DC. Path forward will apply to all future projects with no delay. Equates to 8 months of time savings.
- 2. <u>Administrative Processes</u> For all future PEER reviews, technical experts will be staffed with HDC Personnel due to the expertise that resides with the agency. **Estimated time savings 4 months**. Ensure to the best of our ability original PEER Review members have sufficient time remaining on duty station to ensure a comprehensive and non-disruptive process.
- 3. <u>Method of Acquisition</u> The Solicitation Package in the past has been acquired throughout the United States by means of using Commercial Item type, Service and Supply type and Construction packages. Decision process took nearly 1 year to lock Center Hill into Construction. This has been proven method and the preferred method of acquisition. This process will not apply to future acquisitions. **Estimated time savings 9 months**.
- 4. <u>Types of Contracts</u> Due to the decision made in Item #1 by the office of Chief Counsel over funding, two types of Acquisition Package are recommended and available for use:
 - A. Fully Funded Firm Fixed Price Construction/ cover entire contract with funds available for modifications during performance. (Preferred)
 - B. Base Contract Firm Fixed Price Construction with Options to be exercised when funding becomes available.



Enter Prepare Completion, Construction Contract **Transfer, Close-Phase Modifications** out Activities Pre-Con. & **Enforce Close Project Partnering Contract** and Work Item Mtgs. Requirements Regular **Three Phases of Progress Control Meetings** Prepare and Administer QA **Submittals** Review Plan





Ballot to Close Work Item

Final documentation: As-Builts, O&M Manuals, Records, etc.

Close Contract: Final Payment and Release of Claims Work Item:
Financial
Closure, Project
Completion
Report





Program Process Updates

Additional PMs

HDC Coordination

Workload Capacity

A/E IDIQ

MATOC









