



Office of Management
Office of Acquisition and Project Management

Project Dashboard - April 2015

Post CD-2 Active Projects

	Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance
1	EM	Bechtel National Inc.	01-D-416	Waste Treatment and Immobilization Plant (WTP)	\$ 5,781,000,000	\$ 12,263,000,000	R	1.00	1.00
2	EM	Parsons Government Services Inc.	05-D-405	Salt Waste Processing Facility (SWPF)	\$ 900,000,000	\$ 2,322,000,000	G	1.01	1.01
3	EM	CH2M Hill Plateau Remediation Company	15-D-401	KW Basin Sludge Removal Project	\$ 308,273,000	\$ 308,273,000	R	NR	NR
4	EM	University of California-LBNL	CBC-LBNL-0040.C1	Old Town Demolition Project, Phase 1 Project	\$ 30,974,063	\$ 30,974,063	G	1.27	0.74
5	EM	CH2M Hill – B&W West Valley, LLC	OH-WV-0040.C2	West Valley D&D	\$ 385,000,000	\$ 385,000,000	R	NR	NR
6	EM	URS / CH2M Hill Oak Ridge, LLC	OR-0040.C5	K-31 Facility Demolition	\$ 61,917,000	\$ 61,917,000	G	1.09	1.39
7	EM	CH2M Hill Plateau Remediation Company	RL-0011.C1	Plutonium Finishing Plant (PFP) Decontamination and Dismantlement - ARRA Base	\$ 330,200,000	\$ 330,200,000	R	0.95	0.99
8	EM	Washington Closure Hanford, LLC	RL-0041.C1	Nuclear Facility D&D - River Corridor Closure Project	\$ 2,251,500,000	\$ 2,251,500,000	R	1.06	0.95
9	EM	Savannah River Remediation, LLC	SR-0014C.C3.3	Saltstone Disposal Unit #6 (SDU6)	\$ 143,166,420	\$ 143,166,420	G	1.00	0.88
10	EM	URS Energy & Construction, Inc.	VL-SPRU-0040.C1	Nuclear Facility D&D - Separations Process Research Unit	\$ 78,600,000	\$ 78,600,000	R	1.01	1.00



Office of Management
Office of Acquisition and Project Management

Project Dashboard - April 2015

Post CD-2 Active Projects

	Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance
11	EM	URS Energy & Construction, Inc.	VL-SPRU-0040.C2	Building G2 & H2 D&D	\$ 37,000,000	\$ 37,000,000	R	NR	NR
12	EM	Savannah River Nuclear Solutions, LLC		D-Area Ash Project	\$ 185,000,000	\$ 185,000,000	R	NR	NR
13	NA	Consolidated Nuclear Security, LLC	06-D-141-05	Uranium Processing Facility Site Infrastructure and Services	\$ 78,500,000	\$ 78,500,000	G	NR	NR
14	NA	Los Alamos National Security, LLC	07-D-220-03	Radioactive Liquid Waste Treatment Facility Upgrade Project Low Level Waste (RLWTFUP – LLW) Subproject	\$ 82,694,000	\$ 82,694,000	G	1.09	0.87
15	NA	Consolidated Nuclear Security, LLC	08-D-802	High Explosive Pressing Facility (HEPF)	\$ 80,578,000	\$ 145,297,000	Y	1.01	0.98
16	NA	Los Alamos National Security, LLC	11-D-801C	TA-55 Infrastructure Reinvestment, Phase II, Phase C	\$ 92,696,000	\$ 92,696,000	Y	1.00	1.00
17	NA	Los Alamos National Security, LLC	12-D-301-02	TRU Waste Facility, Phase B, Staging and Characterization Facility	\$ 99,165,000	\$ 99,254,000	G	0.98	0.85
18	NA	Savannah River Nuclear Solutions, LLC	99-D-141-02	Waste Solidification Building (WSB)	\$ 344,455,000	\$ 414,150,000	Y	0.95	0.99
19	NA	CB&I ARVEA MOX Services, LLC	99-D-143	Mixed Oxide Fuel Fabrication Facility (MOX)	\$ 4,814,329,000	\$ 4,857,129,000	R	1.00	0.99
20	NA	UChicago Argonne, LLC	OPS-12-NNSA-DCS	Dynamic Compression Sector (DCS) at the Advanced Photon Source (ANL-APS)	\$ 24,800,000	\$ 24,800,000	G	0.95	0.96



Office of Management
Office of Acquisition and Project Management

Project Dashboard - April 2015

Post CD-2 Active Projects

	Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance
21	NE	Battelle Energy Alliance, LLC	13-D-905	Remote-Handled Low-Level Waste Disposal	\$ 77,576,000	\$ 77,576,000	G	1.01	0.98
22	SC	Jefferson Science Associates, LLC	06-SC-01	12 GeV Continuous Electron Beam Accelerator Facility (CEBAF) Upgrade	\$ 310,000,000	\$ 338,000,000	G	0.97	1.00
23	SC	Stanford University	10-SC-70	Research Support Building (RSB) & Infrastructure Modernization Project	\$ 97,400,000	\$ 97,400,000	G	1.00	1.00
24	SC	Brookhaven Science Associates, LLC	11-SC-30YD	LHC ATLAS Detector Upgrade	\$ 33,250,000	\$ 33,250,000	G	1.00	0.98
25	SC	Fermi Research Alliance, LLC	11-SC-41	Muon to Electron Conversion Experiment (Mu2e)	\$ 273,677,000	\$ 273,677,000	G	NR	NR
26	SC	Stanford University	12-SC-70	Science and User Support Building (SUSB)	\$ 65,000,000	\$ 65,000,000	G	1.04	0.92
27	SC	Fermi Research Alliance, LLC	13-SC-70	Utilities Upgrade (UU)	\$ 36,000,000	\$ 36,000,000	G	1.00	1.00
28	SC	Jefferson Science Associates, LLC	13-SC-71	Utility Infrastructure Modernization (UIM)	\$ 29,900,000	\$ 29,900,000	G	1.04	1.06
29	SC	Battelle Memorial Institute	MIE-21-XB	U.S. Belle II	\$ 15,000,000	\$ 15,000,000	G	NA	NA
30	SC	Princeton University	MIE-NSTX-U	National Spherical Torus Experiment (NSTX) Upgrade	\$ 94,276,000	\$ 94,276,000	G	0.96	0.99



Office of Management
Office of Acquisition and Project Management

Project Dashboard - April 2015

Post CD-2 Active Projects

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment	Cost Performance	Schedule Performance	
31	SC	Brookhaven Science Associates, LLC	NEXT	NSLS II Experimental Tools (NEXT)	\$ 90,000,000	\$ 90,000,000	G	1.02	0.97
32	SC	University of California-LBNL	NRP-1	NERSC Relocation Project	\$ 19,980,000	\$ 19,980,000	G	NA	NA
33	SC	Stanford University	SC-25-11-LSST	LSST Camera	\$ 168,000,000	\$ 168,000,000	G	1.05	0.96
34	SC	Fermi Research Alliance, LLC	SC-30YB	LHC CMS Detector Upgrade	\$ 33,217,000	\$ 33,217,000	G	0.98	0.97
35	SC	Battelle Memorial Institute	SC-BER-2010-1035070	High Resolution and Mass Accuracy Capability Development Project	\$ 17,500,000	\$ 17,500,000	G	NA	NA

Monthly Overall Assessment	LEGEND
	Project is expected to breach its Performance Baseline cost, schedule, or scope.
	Project is at risk of breaching its Performance Baseline cost, schedule, or scope.
	Project is expected to meet its Performance Baseline cost, schedule, and scope.
.90 to 1.15	Typical satisfactory range for Cost/Schedule Performance
NA	Not Applicable I.E. Project cost under \$20,000,000 or firm fixed price.
NR	Not Reported