

Major Maintenance Update

- Carters Units 3 & 4 Rewind
 - ▶ Scope
 - Rewind generator\motors 3 & 4
 - Replace generator air coolers
 - Repair\refurbish draft tube gates
 - Structural modifications to rotor spider
 - Replace failed instrumentation
 - Replace exciter PLC's
 - Cooling Water Supply System
 - Procure alignment tooling



■ Carters Units 3 & 4 Rewind

▶ Status

- Rewind plans and specs complete
- Detailed cost estimate complete
- Expect award 3Q FY14
- Outage for first unit expected October 2015 with a return to service the following May.
- Cooling water supply P&S under development

